# 2024 Neighborhood Infrastructure Improvements Construction Update #5 – 7/3/2024



### What has happened during the past week?

- 21st Street, Brooke Lane, and Brooke Court
  - o Remainder of storm sewer improvements are now complete.
  - Replacement of concrete curbing and driveway aprons is now complete.

#### • 17<sup>th</sup> Street

- o Removal and hauling away of existing road base material began.
- The temporary watermain system is installed and has cleared bacteria testing. With weather delays and the 4<sup>th</sup> of July Holiday, connections to existing homes will be delayed until next week.

#### Pleasant Park

o Removal of existing trail pavement and grading improvements began.

### Highland Drive

o Rehabilitations began on existing water main valves.

# Note: No work is scheduled for July 4th or July 5th.

## What is scheduled for the week of July 8th?

- 21<sup>st</sup> Street, Brooke Lane, and Brooke Court
  - o Grading and improvements to reclaimed street base material will take place in preparation for paving.
- 17<sup>th</sup> Street
  - Connections of individual homes to the temporary water system will be completed.
  - o Utility improvements will begin, starting with sanitary sewer replacement.
- Pleasant Park
  - Work will continue on grading trails and preparing trails for new pavement.
- Highland Drive
  - o Water main valve rehabilitations will continue and should be completed by the end of the week.

#### **Active Project Area Considerations**

• Please refrain from removing wooden survey stakes and parking on streets under construction from 7 AM to 7 PM.







Stom sewer improvements on Brooke Ln

## <u>Questions or Concerns</u>? Please Call the Hastings Engineering Department at <u>(651) 480-2334</u> <u>Spread the Word & Subscribe to E-Updates!</u>

- TEXT MESSAGES...... Sign up for SMS text updates by texting 24STREETS to 888777
- E-MAIL..... Sign up for email updates on the project website below
- CITY WEBSITE...... www.hastingsmn.gov/2024Streets
- HARD COPY...... In marked mailboxes near the project area as well as door tags for specific notices