

## 2024 Neighborhood Infrastructure Improvements Construction Update #13 – 8/30/2024



### What has happened during the past week?

- **17<sup>th</sup> Street**
  - Grading of road base material continued in preparation for new concrete curb and driveways continued.
- **Highland Drive (17<sup>th</sup> Street to 15<sup>th</sup> Street)**
  - All water main testing passed, and we switched residents from the temporary water system to the newly installed water main.
  - Grading of road base material in preparation for new concrete curb and driveways continued.
- **Brittany Road**
  - Boulevard and street removals continued.
  - Water main improvements began north of 17<sup>th</sup> Street.

### What is scheduled for the week of September 2<sup>nd</sup>?

- **17<sup>th</sup> Street and Highland Drive (17<sup>th</sup> Street to 15<sup>th</sup> Street)**
  - Street grading and cleanup will continue.
  - Concrete curb and gutter and concrete driveway replacements are scheduled on these streets for the week of September 9th. Impacted residents will receive additional notice via door hanger.
- **Brittany Road**
  - Street removals will continue and be completed.
  - Water main improvements will continue.
  - Sanitary sewer improvements will begin.

### Active Project Area Considerations

- Please refrain from removing wooden survey stakes and parking on streets under construction from 7 AM to 7 PM.
- Please refrain from touching or mowing near the temporary water system. If there is an issue with the system or it is leaking, please call the number below.



*Street removals along Brittany Road*



*Water main improvements*

**Questions or Concerns?** Please Call the Hastings Engineering Department at **(651) 480-2334**

**Spread the Word & Subscribe to E-Updates!**

- **TEXT MESSAGES.....** Sign up for SMS text updates by texting **24STREETS** to **888777**
- **E-MAIL.....** Sign up for email updates on the project website below
- **CITY WEBSITE.....** [www.hastingsmn.gov/2024Streets](http://www.hastingsmn.gov/2024Streets)
- **HARD COPY.....** In marked mailboxes near the project area as well as door tags for specific notices