

2024 Neighborhood Infrastructure Improvements Construction Update #14 – 9/6/2024



What has happened during the past week?

- **Brittany Road**
 - Street removals continued.
 - Water main improvements were completed north of 17th Street.
 - Sanitary sewer improvements began and were completed north of 17th Street.
 - Sanitary sewer and water service replacements began north of 17th Street.

What is scheduled for the week of September 9th?

- **17th Street and Highland Drive (17th Street to 15th Street)**
 - Concrete curb and gutter and concrete driveway replacements are tentatively scheduled to begin on Tuesday, September 10th. Impacted residents will receive additional notice via door hanger.
 - Final street grading will begin in preparation for paving after the concrete is placed.
- **Brittany Road**
 - Street removals will continue and be completed.
 - Water main improvements will begin south of 17th Street.
 - Sanitary sewer improvements will begin south of 17th Street.
- **21st Street, Brooke Lane, Brooke Court, and Highland Drive South of 17th Street**
 - Seeding and final boulevard restoration will begin.

Active Project Area Considerations

- Please refrain from removing wooden survey stakes and parking on streets under construction from 7 AM to 7 PM.
- Please refrain from touching or mowing near the temporary water system. If there is an issue with the system or it is leaking, please call the number below.



Sanitary and water service replacements



Sanitary sewer improvements

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **TEXT MESSAGES**..... Sign up for SMS text updates by texting **24STREETS** to **888777**
- **E-MAIL**..... Sign up for email updates on the project website below
- **CITY WEBSITE**..... www.hastingsmn.gov/2024Streets
- **HARD COPY**..... In marked mailboxes near the project area as well as door tags for specific notices