



2024 Neighborhood Infrastructure Improvements Construction Update #2 – 6/14/2024

What has happened during the past week?

- The prime contractor, A1 Excavating, worked on street removals along 21st Steet, Brooke Lane, and Brooke Court
- The Tree contractor, CTS, completed removal of trees within the reconstruction area

What is scheduled for the week of June 17th?

- Removals will continue on 21st Street, Brooke Lane, and Brooke Court throughout the week.
- Setup of the temporary watermain system will begin on reconstruction streets (17th, Highland, and Brittany)
- Once the temporary watermain is setup, it will be bacteria tested and prepared for connections to impacted houses during construction (there will be a door hanger coming soon with instructions on the connections for the impacted houses)
- Later in the week, work will begin on rehabilitations to existing water main valves

Important Notes

- Our contractor will ensure the temporary gravel surface is graded and maintained in this interim status.
- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



*A reclaim machine was used to grind and mix existing asphalt with gravel base below
A roller and road grader were then used to smooth out the gravel road*

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **TEXT MESSAGES.....** Sign up for SMS text updates by texting **24STREETS** to **888777**
- **E-MAIL.....** Sign up for email updates on the project website below
- **CITY WEBSITE.....** www.hastingsmn.gov/2024Streets
- **HARD COPY.....** In marked mailboxes near the project area as well as door tags for specific notices