# 2024 Neighborhood Infrastructure Improvements Construction Update #4 – 6/28/2024



## What has happened during the past week?

- 21<sup>st</sup> Street, Brooke Lane, and Brooke Court
  - o Remainder of water main valves requiring rehabilitation were completed. Water main work is finished.
  - O Storm sewer piping and structure replacements began.
  - Replacement of concrete curbing and driveway aprons began by the concrete subcontractor, Midwest.

## • 17<sup>th</sup> Street

- Removal of existing pavement and concrete curbing was completed from Highland Dr to Pleasant Dr
- The temporary watermain system was installed and underwent bacteria testing. Upon confirmation the system is safe for drinking, connections will begin to impacted homes as early as today.

# What is scheduled for the week of July 1st?

- 21<sup>st</sup> Street, Brooke Lane, and Brooke Court
  - Storm sewer improvements will be completed by mid-week, concluding utility work on these streets.
  - o Grading and improvements to reclaimed street base material will begin.
  - Concrete curb and driveway replacement tentatively may continue (additional notice will be provided for impacted driveways)

#### • 17<sup>th</sup> Street

- Connections of individual homes to the temporary water system will be completed.
- Utility improvements will begin, starting with sanitary sewer replacement.
- No work will take place on the July 4<sup>th</sup> Holiday. Tentatively, there is also no work expected on Friday July 5<sup>th</sup>.

## **Active Project Area Considerations**

- Please refrain from touching or removing wooden survey stakes as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM







Compacting around rehabilitated water valve

## Questions or Concerns? Please Call the Hastings Engineering Department at (651) 480-2334

# Spread the Word & Subscribe to E-Updates!

- TEXT MESSAGES...... Sign up for SMS text updates by texting 24STREETS to 888777
- E-MAIL..... Sign up for email updates on the project website below
- **CITY WEBSITE.....** <u>www.hastingsmn.gov/2024Streets</u>
- HARD COPY...... In marked mailboxes near the project area as well as door tags for specific notices