

2024 Neighborhood Infrastructure Improvements Construction Update #10 – 8/9/2024



Note: Impacted residents of the project should receive final assessment information via USPS mail this week. If you have not received this mailing by Monday 8/12, please reach out to the engineering department.

What has happened during the past week?

- **17th Street**
 - Replacement of storm sewer continued.
- **Highland Drive (South of 17th Street)**
 - Grading and improvements to reclaimed street base material took place in preparation for paving.
- **Highland Drive (North of 17th Street)**
 - Street removals continued

What is scheduled for the week of August 12th

- **17th Street**
 - Storm sewer improvements will be completed
 - Water main improvements will be completed from Highland Drive to Meadowview Trail.
 - We will begin preparing the street for concrete curb and driveways to be poured.
- **Highland Drive (South of 17th Street)**
 - Paving the first layer of asphalt will be Monday, weather permitting
- **Highland Drive (North of 17th Street)**
 - Utility improvements will begin with hooking residents up to temporary water. Impacted residents will receive additional notice via door hanger. This was delayed due to weather conditions.
- **Brittany Road**
 - Street removals may begin weather dependent.
- **Pleasant Park**
 - Majority of trails are tentatively scheduled to be paved on Monday after paving on Highland Drive

Active Project Area Considerations

- Please refrain from removing wooden survey stakes and parking on streets under construction from 7 AM to 7 PM.
- Please refrain from touching or mowing near the temporary water system along Highland Drive. If there is an issue with the system or it is leaking, please call the number below.



Storm sewer improvements



Road base material preparation

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **TEXT MESSAGES.....** Sign up for SMS text updates by texting **24STREETS** to **888777**
- **E-MAIL.....** Sign up for email updates on the project website below
- **CITY WEBSITE.....** www.hastingsmn.gov/2024Streets
- **HARD COPY.....** In marked mailboxes near the project area as well as door tags for specific notices