2024 Neighborhood Infrastructure Improvements Construction Update #11 – 8/16/2024



What has happened during the past week?

- 17th Street
 - o Replacement of storm sewer continued.
 - o Grading and shaping of road base material began.
- Highland Drive (South of 17th Street)
 - o Paving the 1st of 2 layers of asphalt was completed.
- Highland Drive (North of 17th Street)
 - o Sanitary sewer and watermain improvements began.
- Brittany Road
 - o Boulevard and street removals began.
- Pleasant Park
 - o Majority of trails were paved.

What is scheduled for the week of August 19th

- 17th Street
 - o Storm sewer improvements will be completed.
 - o Water main improvements will be completed from Highland Drive to Meadowview Trail.
 - Grading of road base material will continue in preparation for new concrete curb and driveways.
- Highland Drive (North of 17th Street)
 - o Replacement of sanitary sewer and water services to homes will begin.
- Brittany Road
 - o Street removals will continue.
- Pleasant Park
 - Adding topsoil along the newly paved trails will begin.

Active Project Area Considerations

- Please refrain from removing wooden survey stakes and parking on streets under construction from 7 AM to 7 PM.
- Please refrain from touching or mowing near the temporary water system along Highland Drive. If there is an issue
 with the system or it is leaking, please call the number below.







Watermain improvements

<u>Questions or Concerns</u>? Please Call the Hastings Engineering Department at <u>(651) 480-2334</u> Spread the Word & Subscribe to E-Updates!

- TEXT MESSAGES...... Sign up for SMS text updates by texting 24STREETS to 888777
- E-MAIL..... Sign up for email updates on the project website below
- CITY WEBSITE...... www.hastingsmn.gov/2024Streets
- HARD COPY...... In marked mailboxes near the project area as well as door tags for specific notices