

2024 Neighborhood Infrastructure Improvements Construction Update #15 – 9/13/2024



What has happened during the past week?

- **Brittany Road**
 - Street removals were completed.
 - Water main improvements started and were completed south of 17th Street.
 - Sanitary sewer improvements began south of 17th Street.
 - Grading of road base began in preparation for new concrete curb and driveways north of 17th Street.
 - Final testing on water main was completed north of 17th Street. We began switching residents from the temporary water system to the newly installed water main. Impacted residents have received additional info via door hanger.
- **17th Street and Highland Drive (17th Street to 15th Street)**
 - Concrete curb and gutter and concrete driveway replacements were completed.
- **21st Street, Brooke Lane, Brooke Court, and Highland Drive South of 17th Street**
 - Seeding was completed.
 - Contractor began watering the new seed.

What is scheduled for the week of September 16th?

- **17th Street and Highland Drive (17th Street to 15th Street)**
 - Final street grading and preparation for paving will begin.
- **Brittany Road**
 - Sanitary sewer improvements will continue south of 17th Street.
 - Replacement of sanitary sewer and water services to homes will begin south of 17th Street.
- **21st Street, Brooke Lane, Brooke Court, and Highland Drive South of 17th Street**
 - Watering on new seed will continue.

Active Project Area Considerations

- Please refrain from removing wooden survey stakes and parking on streets under construction from 7 AM to 7 PM.
- Please refrain from touching or mowing near the temporary water system. If there is an issue with the system or it is leaking, please call the number below.



Water main improvements



Concrete curb and gutter replacements

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **TEXT MESSAGES.....** Sign up for SMS text updates by texting **24STREETS** to **888777**
- **E-MAIL.....** Sign up for email updates on the project website below
- **CITY WEBSITE.....** www.hastingsmn.gov/2024Streets
- **HARD COPY.....** In marked mailboxes near the project area as well as door tags for specific notices