



2024 Mill & Overlay Program Update #3 – 5/24/24

What has happened this past week?

- Backfilled top soil behind concrete curb & gutter



Above Left: New Pedestrian Ramp



Above Right: Curb replacements on Bohlken Dr

What is scheduled for next week?

- Adjust selected manholes and gate valves
- Remove and re-pour selected sidewalk panels along CSAH 42 between Eddy St and Forest St
- Apply compost seed behind concrete curb & gutter and pedestrian ramps

Note: Our apologies if any irrigation lines or underground fences were hit during the curb repair process. Infrastructure such as these are considered “guests” within the right of way and are the responsibility of the homeowner to repair. Please reference the first project notification letter mailed to your residence alerting you of this policy. The tentative schedule for milling and paving still continues to be the week of June 3rd (weather dependent; subject to change). The City understands this project is an inconvenience and appreciates your cooperation and patience as we improve the quality of these roads for you!

Questions or Concerns?

- Project management services are being provided by the City’s Engineering Department. Please call the Assistant City Engineer at (651) 480-2369 with project related questions and concerns.

Spread the Word & Encourage Updates!

- Please make sure to share this information with your neighbors and tenants. Feel free to encourage them to obtain a copy of the Construction Update if they have not already done so! Typically, new updates are posted on Friday.
 - **Email**
 - Sign up for automatic email updates on the City website: www.hastingsmn.gov/enotify. Click “2024 Mill and Overlay Program” and submit.
 - **City Website**
 - Project information, including weekly updates are posted here. Or simply search “City of Hastings MN Mill and Overlay.”
<https://www.hastingsmn.gov/city-government/city-departments/public-works/engineering-department/construction-project-information-updates/mill-overlay-program>.